

## BATCO document for Province of British Columbia 20 April 1999

PROJECT DARIUS - TIMETABLE

Activity	Original Date	Revised Date	Comments/Status
SET approval			Received
IBM approval of packaging designs (200a only)	13/12		Approved
200s outer artwork	16/12		Received
Approval from I.T.L. of artwork	2/1		Still awaited
Confirmation of case size and first order volume	w/c 6/1		First order vol. still to be confirmed
Decision of BTL materials required	w/c 6/1		Items/quantities confirmed
Confirmation of tar/nic figures	w/c 13/1		
Artwork revised to incorporate tar/nic	20/1		
Designs for BTL items agreed	-	End Jan	Items to be produced by ITL
Packaging print run starts	Mid Feb	Mid March	Sufficient for 8 mn to be printed
Packaging delivered to factory	End Feb	End March	
Special TOR delivered to factory	End Feb		
Production run	2nd/3rd March	beg April	
Shipment ex UK	6/3	Mid April	

400327266

ETA Canada  
3/4  
Mid May  
Shipment to Montreal or Vancouver to be confirmed

3/4  
Mid June

ETA Canada  
3/4  
Mid June

ETA Canada  
3/4  
Mid June

VI/sh  
28/1/92

TTI. To confirm exact date.

400327267